EXTENSION OF TIME PROPOSAL

1	Name of Work	Augmentation of Water Supply Through borwell network of pipeline and ground water recharge facilities in ward No. 05 and 06 (Package-03) (Package Consists of 6 works)
2	Amount of Work Portion	18565134.57
3	Estimated Cost	420.00 Lakhs
4	Name of Contractor	M/s Rajalakshmi Rock Drillers, Prop, Sri. N.S Ramarao
5	Agreement No	65/2022-23, Date: 18.11.2022
6	No and date under which work order issued	BBMP/EE/BTP/ WO/65/2022-23, Date: 18.11.2022
7	Time limit originally fixed for completion	9 Months
8	Date of application by the contractor for granting extension of time	2/8/23 298 Days
9	Date of receipt of application in the sub division office	2/8/23.
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Nil 507.
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	298 Days.
15	Date of recommending time limit applied for	8.8.23 to 30.5.24.
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	= 507.
18	Probable time required for completion of remaining work	- 30-5-24.
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to Energisation of Pump set by Bescom. & also due to MP Election - MCC. Henco EOT may be Approved
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved.

Assistant Engineer

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.

CE

Scanned by CamScanner

Dt: 2.8.23
place: Bengaluru.

To

The Assistant Executive Engineer
Byrasayanapura - Sub Division,
BBMP - Bengaluru.

Respected Sir,

Sub: Regarding Approval of Extension of time, for Civil Work, (Borewell Work).

Ref. Work order No - BBMP/EE/BTP/WO/65/22-23 8.11.22.

With reference to the subject, I the undersigned, Contractor, is executing the civil work (Borewell work), as per work order No./ Date. & almost 50% work completed with in work order period.

In continuation, Work delayed due to Energisation of pumpset by Bescom & also due to MP Election, etc. Hence EOT may be Approved for a period of 298 days.

Thankingly Yours.

AE-5 Dob
16/10/23

With Regards -
Ravi M.R
9845024976.
(Contractor)

Scanned by CamScanner